

ITEM #	PROJECT #	PROJECT DESCRIPTION	PROJECT MANAGER	CURRENT PROJECT STATUS:	NEXT PROCESS REQUIRED:
			PRIORITY A PROJECTS		
1	508	Four Parks Playground Renovations: May Nissen	Bob Tanaka	May Nissen and Pleasure Island Playgrounds under construction. Pleasure Island demolition work is complete and grading operations have begun. May Nissen demolition work will continue through the first week of December pending weather conditions.	Excavation for both May Nissen and Pleasure Island will be ongoing.
2	426	Big Trees			Building permit review by and coordination with the City of Livermore is underway, with resolution expected by mid December.
3	706	Pleasure Island			
4	327	Jane Addams			
5	446	Sycamore Grove Extension – Arroyo Del Valle Trail Bridge Connection	Pat Sotelo/Bruce Aizawa Tri-Valley Conservancy	LARPD Board of Directors approved the naming of the bridge in honor of County Supervisor Edward R. Campbell. Staff is working with TVC Executive Director and legal counsel to help prepare bid documents.	Tri-Valley Conservancy will plan to release the RFB for the Project on January 17, 2019. Construction is tentatively scheduled for summer 2019.
6	603	Sycamore Grove – Arroyo Del Valle Trail Renovation	Pat Sotelo	Project completed.	Requesting the Board of Directors issues a Resolution of project completion, authorizing the General Manager to file a Notice of Completion with Alameda County.
7	209	Ravenswood Upgrade(s)	Fred Haldeman	Bid opening on Nov 20 th ; Contractor has been selected.	Facilities Maintenance Supervisor Haldeman is working with City staff; Scheduled for Historic Commission review on January 3, 2019. Site work is scheduled for Jan and Feb of 2019, pending review.
8	432	ADA Projects	Pat Sotelo	Romtec has completed construction of the new bathhouse at Camp Shelly.	Romtec, LARPD staff, and Liberty Energy are working to replace the existing 125-amp line to the bathhouse with a new 200-amp line for the all-electric components of the new facility.

9	905	Bill Payne Park Master Plan	Patricia Lord	Presenting the draft IS/MND and proposed Master Plan for Bill Payne Park at the December 12 Board of Directors meeting.	To be considered for future long-range planning of sports field use needs; funding to implement has not been identified or authorized.
10	726	RLCC Security and Alarm System	Fred Haldeman	O'Dell is preparing the Bid docs for project to go out to bid.	
11	729	Asset Management High Priority Projects	Bruce Aizawa	(See Projects Listed Below)	(See Projects Listed Below)
	729a	Rodeo Stadium Infrastructure Improvements	Fred Haldeman	O'Dell is preparing the Bid docs for project to go out to bid.	
	729b	May Nissen Pool Renovation	Rebecca Sermeno	County Health Department has approved plans. (no new updates)	Informal project to be completed by Fall 2019.
	729c	Tex Spruiell Park Renovation	Bob Tanaka	Submitted 3D before and after images of key landscape areas. Submitted images of possible shade structures	Present Preliminary Plans and Cost Estimates to Facilities Committee.
	729d	Energy Efficiency Measures	Fred Haldeman	Agreement with Sycerco is complete. Staff is reviewing agreement with GoSolar.	Need permits and easement from COL.
12	455	Shade Structures at Various Parks	Tom Doyle	Installation of shade structures began the week of November 26 th .	Installation of shade structures anticipated to be completed by end of December, weather permitting.
13	442	RLCC Aquatics Pool Deck Repair	Terracon	Construction in progress. Demolition of decks and pool plaster has been completed.	Preparation for pouring of pool plaster and installation of stairwell.
14	719	Sunset Park Playground	Patricia Lord	Received conceptual designs from RRM. Two preferred options were presented at the 2 nd Community Outreach meeting on November 27.	A recommended design will be presented to the Board of Directors on December 12.

15	723	Patterson Ranch Trail	Pat Sotelo	Staff has mapped the preferred route for the trail. WRA has begun the environmental review with an on-site research visit.	WRA is continuing with the environmental review of the trail corridor with a tentative completion date of spring 2019.
16	720	Robertson Park Synthetic Turf	Tom Doyle	Synthetic turf installation is scheduled to begin Monday, December 3 rd .	
17	538	Bill Clark Park	Bob Tanaka	No action taken.	Upon approving agreement, begin survey work of project area. Prepare preliminary plans and coordinate as necessary with playground manufacturers.
18	516	Barn Renovations	Fred Haldeman	Awaiting the initial proposal from Page & Turnbull to identify scope of this project and relative costs.	Project to go out to bid pending approval with improvements planned in phases with priority on ADA and fire safety requirements.
19	806	Altamont Creek Park Playground	LVJUSD	Project is under construction.	Anticipated open date from the School District would be Winter 2019.