

# CIP PROJECT UPDATES

JULY | 2019

ITEM #	PROJECT #	PROJECT DESCRIPTION	PROJECT MANAGER	CURRENT PROJECT STATUS:	NEXT PROCESS REQUIRED:
			<b>PRIORITY A</b>		
1	508	Four Parks Playground Renovations: May Nissen	Bob Tanaka	The north side of May Nissen is complete and under plant establishment period. At the south side of May Nissen, hardscape and play equipment installation is ongoing.	At May Nissen, the play equipment, rubber surface and wood fiber surface will be installed. Planting and irrigation to follow.
2	426	Big Trees		At Big Trees, most of the play equipment and site furnishings are installed. Concrete paving is nearly complete.	At Big Trees, the rubber surface will be installed. Planting and irrigation should be completed.
3	706	Pleasure Island		At Pleasure Island, all work except the rubber surface at playground is complete. Plant establishment period is nearly complete.	At Pleasure Island, determine if public access to the playground is desired during landscape maintenance period. Consider reducing the duration of the plant establishment and landscape maintenance period, which is currently 120 calendar days.
4	327	Jane Addams		Construction is underway at Jane Addams. Excavation for the play area is nearly complete and hardscape is partially completed. Irrigation work has begun.	At Jane Addams, paving and play equipment will be installed. The existing irrigation controller servicing the sports fields will be relocated within a one day period.
5	719	Sunset Park Playground	Samir Khanna	Revised plans were submitted to the City for Plan check comments. O'Dell Engineering will be initiating the bidding process as soon as applicable city permits are received.	CIP will put the job out to bid this fiscal year.

# CIP PROJECT UPDATES

JULY | 2019

6	446	Sycamore Grove Extension – Arroyo Del Valle Trail Bridge Connection	Pat Sotelo/Bruce Aizawa Tri-Valley Conservancy	Pre-construction meeting with the selected contractor (Teichert) took place June 12 <sup>th</sup> . Bird survey completed.	Construction began July 15. Trees have been removed from the bridge corridor. Arroyo Road entrance to Sycamore Grove will be closed to the public for the duration of construction.
7	726	RLCC Security and Alarm System	Samir Khanna	Final plans are being completed. Kronos compatible hardware and other misc. doors / panels etc. have been selected.	Work is scheduled for this fiscal year.
8	729	Asset Management High Priority Projects	Bruce Aizawa	(See Projects Listed Below)	(See Projects Listed Below)
	729a	Rodeo Stadium Infrastructure Improvements	Samir Khanna	Final plans are being completed for submitting for applicable city permits. Planning to post project/bid opportunity during summer/fall 2019.	Work is scheduled for this fiscal year.
	729b	May Nissen Pool Renovation	Allie Ikeda	Project scheduled to begin during winter 2019.	
	729d	Energy Efficiency Measures	Fred Haldeman	Work is progressing on schedule. Expected completion for summer 2019.	Most mechanical work is completed. Lighting upgrades will continue through July.
9	455	Shade Structures at Various Parks	Bruce Aizawa	Evaluating/prioritizing park sites for next round of shade installation.	

# CIP PROJECT UPDATES

JULY | 2019

10	723	Patterson Ranch Trail	Pat Sotelo	The LARPD Board of Directors has approved the Initial Study/ Mitigated Negative Declaration for the proposed trail on Zone 7 property.	Zone 7 and LARPD staff will work together on a trail agreement for LARPD's use of Zone 7's property for a recreational trail.
12	516	Barn Renovations	Fred Haldeman	Paige and Turnbull structural engineers and architects were on site Monday, June 3 <sup>rd</sup> for the first site evaluation	We have received preliminary reports and the first conceptual designs this 3 <sup>rd</sup> week of July.
13	901	COL Trails Grant	Bruce Aizawa	Met with COL and County on July 18 <sup>th</sup> regarding the Arroyo trail.  Touring the trails (included in the grant) with the LARPD/COL staff on July 19 <sup>th</sup> .	Continue to work with the COL.
14	807	Robert Livermore Baseball Fields	Bruce Aizawa	Gathering information from Livermore Little League regarding construction.	Evaluating construction documents as well as irrigation needs.
11	538	Bill Clark Park	Bob Tanaka	Design development plans and construction cost estimates submitted to District.	Project is on indefinite hold.
15	729c	Tex Spruiell Park Renovation	Bob Tanaka	Project on hold.	This project will be considered with the Proposed CIP Budget for FY 2019-2022
16	905	Bill Payne Park Master Plan	Patricia Lord	<b>PLAN COMPLETED:</b> On December 12, 2018 the Board of Directors adopted the Final Initial Study and Mitigated Negative Declaration, and the Bill Payne Park Master Plan.	At this time, the District has no source of funding to implement a project of this magnitude with cost estimates at \$18.5 M.

# CIP PROJECT UPDATES

JULY | 2019

		COMPLETED CIP PROJECTS			
1	603	Sycamore Grove – Arroyo Del Valle Trail Renovation	Pat Sotelo	PROJECT COMPLETED	PROJECT COMPLETED
2	209	Ravenswood Upgrade(s)	Fred Haldeman	PORCH PROJECT COMPLETED	PORCH PROJECT COMPLETED
3	432	ADA Projects	Pat Sotelo	PROJECT COMPLETED	PROJECT COMPLETED
4	455	Shade Structures at Various Parks	Tom Doyle	ROBERTSON PARK and MAITLAND HENRY PARK PLAYGROUND SHADE COMPLETED.	ROBERTSON PARK and MAITLAND HENRY PARK PLAYGROUND SHADE COMPLETED.
5	442	RLCC Aquatics Pool Deck Repair	Terracon	PROJECT COMPLETED	PROJECT COMPLETED
6	720	Robertson Park Synthetic Turf	Tom Doyle	PROJECT COMPLETED	PROJECT COMPLETED
7	806	Altamont Creek Park Playground	LVJUSD	PROJECT COMPLETED	PROJECT COMPLETED