

# CIP PROJECT UPDATES

JUNE | 2020

ITEM #	PROJECT #	PROJECT DESCRIPTION	PROJECT MANAGER	CURRENT PROJECT STATUS:	NEXT PROCESS REQUIRED:
1	719	Sunset Park Playground	Samir Khanna	Project is scheduled to be completed by the end of June. Spend to date: \$958,877; project forecast = \$1,141,000, or \$59,000 better than the Approved Budget (soft cost savings). This is an AB1600 funded effort.	Periodic Construction Observation underway.
2	730	Rodeo Stadium Infrastructure Improvements	Samir Khanna	Project Docs are final.	Due to the COVID-19 Pandemic, and considering that the improvements that have been identified as necessary are not structurally critical, the District has suspended this project and has set a tentative date for completion of Spring, 2021.
3	807	Robert Livermore Baseball Fields Expansion	Bob Tanaka/Allie Ikeda	Prior to the COVID-19 Pandemic, Staff was working with the consultant to rework the project to get the project estimate within the approved budget. Project has identified unforeseen issues: grading, irrigation, drainage, and certain permit requirements due to the scope of the work.	This project's rigorous design effort identified material cost increases that raised financial concerns (see current status notes), which, coupled with the COVID-19 Pandemic's impact on the District's financial health, have led to it being put on hold indefinitely.
4	731	May Nissen Pool Renovation	Allie Ikeda	Project Completed; County health requirements (to establish two independent filter systems, one for each pool) have been met.	The pool has not re-opened for two reasons: restrictions for its use associated with COVID-19, and issues that have arisen with the pools' plaster, which is flaking significantly, such that the pool cannot be reopened without substantial investment (est \$150k plus) to repair the plaster.

# CIP PROJECT UPDATES

JUNE | 2020

5	732	Solar Energy Implementation	Syserco/Fred Haldeman	While the Power Purchasing Agreement, establishing fixed prices for power for 25 years at 16.5cents per kwh, was executed months ago, as was the project's design effort, we've been working to get the City and our key construction partner to complete the Sub-lease and non-disturbance agreement.	City of Livermore is prepared to put our project on its Council agenda, but our construction partner has yet to agree to the terms of the sub-lease (with which the City is comfortable). We've drafted an extension to the RLCC's lease with the City for the land on which the center resides that will correspond to the length of the PPA. The City and LARPD are ready to execute this extension.
6	516	Barn Renovations	Fred Haldeman	Continue to maintain and manage the building.	At this time there are no plans to accept reservations and rent out the facility and construction has ceased, with no plans for it to resume.
7	723	Patterson Ranch Trail	Jill Kirk	Due to the COVID-19 Pandemic: Open Space staff was unable to host the trail build prep days originally scheduled for March 14 & 28. The trail build weekend was to take place May 1-3.	The District has suspended this project indefinitely, as restrictions related to the COVID-19 Pandemic have prevent work from commencing.
8	902	Joe Michell Building	Jill Kirk	ESS Management and LVJUSD are continuing to develop their plans for the school site.	Staff is working with the Architect and LVJUSD PM to prepare plans for the ESS building and to develop calendarized financial projections. Preliminary Financials for LARPD's share of this Project: \$1.55M total spend, with \$300k to hit in 2020 and the remainder to be relatively evenly spread from Winter 2021 to Spring 2022.
9	901	COL Trails Grant	Fred Haldeman	The COL has procured the services of pavement inspector, AMS. The consultant will be tasked with evaluating the condition, inserting the information into GIS, and recommending a list of trails in need of repairs.	Continue to work closely with the COL to prepare for the prospect that work on the trails can commence.

# CIP PROJECT UPDATES

JUNE | 2020

10	455	Shade Structures at Various Parks	Fred Haldeman	<p>Shade structures have been installed at the following locations:</p> <ul style="list-style-type: none"> <li>Robertson Park Playground (1)</li> <li>Bothwell Park (2)</li> <li>Maitland Henry Park (1)</li> </ul>	<p>Project is on hold due to COVID-19 restrictions and financial uncertainty. Next locations to receive shade structures:</p> <ul style="list-style-type: none"> <li>Cayetano Dog park (1)</li> <li>El Padro Park Play structure (1)</li> <li>Summit Park Play Structure (2)</li> <li>Marlin Pound Park Play Structure (1)</li> </ul>
11	729c	Tex Spruiell Park Renovation	Bob Tanaka	<p>Project Concept Proposal was discussed March 11<sup>th</sup> during CIP Budget Prioritization Process meeting.</p>	<p>Due to the COVID-19 Pandemic, the District has suspended Capital Improvement Projects indefinitely.</p>
12	538	Bill Clark Park	Bob Tanaka	<p>Project Concept Proposal was discussed March 11<sup>th</sup> during CIP Budget Prioritization Process meeting, as well as the Board meeting that immediately followed.</p>	<p>Prior to the COVID-19 Pandemic: Project concept was approved and moved to Design and Permitting Phase. Due to the COVID-19 Pandemic, the District has suspended Capital Improvement Projects indefinitely.</p>

**PROJECTS DISCUSSED AT THE MARCH 11<sup>TH</sup> CIP BUDGET PRIORITIZATION PROCESS and BOARD MEETING**

106	Robertson Park Equestrian Arena Renovation (covered and upper)			Project Concept Proposal was discussed March 11 <sup>th</sup> during CIP Budget Prioritization Process meeting, as well as the Board meeting that immediately followed.	Prior to the COVID-19 Pandemic. minor Project concept was approved. Due to the COVID-19 Pandemic: The District has suspended Capital Improvement Projects indefinitely.
444	Ida Holm Park Improvements			Project Concept Proposal was discussed March 11 <sup>th</sup> during CIP Budget Prioritization Process meeting, as well as the Board meeting that immediately followed.	Prior to the COVID-19 Pandemic: Project concept was approved. Due to the COVID-19 Pandemic, the District has suspended Capital Improvement Projects indefinitely.
451	Bike Pump Track			Three design concepts have been presented to Staff by the Consultant, who based his work on Community feedback gathered in March. The designs present spending in phases, totaling \$250k and \$175k respectively.	Due to the COVID-19 Pandemic, this project is on hold, though Staff will review the preliminary designs with GM Fuzie in anticipation of the resumption of CIP project activity. This is an AB1600 funded effort.
727	May Nissen Bleacher Demolition			Project Concept Proposal was discussed March 11 <sup>th</sup> during CIP Budget Prioritization Process meeting, as well as the Board meeting that immediately followed.	Prior to the COVID-19 Pandemic: Project concept was approved. Due to the COVID-19 Pandemic, the District has suspended Capital Improvement Projects indefinitely.